

Auslagerung Modulbau

26.03.2019

Bruttogrundfläche (BGF)		l	b	m2
Gebäude 1	EG	57,70	15,60	900,12
	OG	57,70	15,60	900,12
Gebäude 2	EG	54,70	15,60	853,32
	OG	54,70	15,60	853,32
Summe				3.506,88

Umbauter Raum (BRI)		l	b	h	m3
Gebäude 1		57,70	15,60	8,30	7.471,00
Gebäude 2		54,70	15,60	8,50	7.253,22
Summe					14.724,22

Nutzfläche (HNF+NNF+TF)

Modulgebäude 1				HNF	NNF	TF	VF	Summe
EG	l	b	m2	m2	m2	m2	m2	m2
Klassenraum 01	11,75	6,20	72,85					
Klassenraum 02	11,75	6,20	72,85					
Putzmittelraum	5,13	1,48			7,59			
Klassenraum 03	11,75	6,20	72,85					
Klassenraum 04	11,75	6,20	72,85					
Behinderten WC	2,95	2,55			7,52			
WC-Schüler	3,60	2,55			9,18			
	2,50	2,55			6,38			
	3,00	1,55			4,65			
Flur 1	20,80	2,25					46,80	
Treppenhaus	9,50	2,25					21,38	
	4,97	1,86					9,22	
Flur 2	26,80	2,25					60,30	
	2,75	1,50					4,13	
Klassenraum 05	11,75	6,20	72,85					
Betreuung 01	11,75	6,20	72,85					
Sicherheitsbeleuchtung	2,50	2,50				6,25		
Windfang	6,20	3,25					20,15	
HA-Raum	2,50	2,50				6,25		
Betreuung 02	11,75	6,20	72,85					
Klassenraum 05	11,75	6,20	72,85					
Differenzierung 01	5,75	6,20	35,65					
Summe EG (Modulgebäude 1)				618,45	35,32	12,50	161,97	828,24

Modulgebäude 1				HNF	NNF	TF	VF	Summe
OG	l	b	m2	m2	m2	m2	m2	m2
Klassenraum 07	11,75	6,20	72,85					
Klassenraum 08	11,75	6,20	72,85					
Bibliothek	11,75	6,20	72,85					
Nebenraum Bib	2,75	6,20	17,05					
Nebenraum Mehrzweck 01	2,75	6,20	17,05					
Mehrzweckraum 01	11,75	6,20	72,85					
Flur 1.3	20,80	2,25					46,80	
Treppenhaus	9,50	2,25					21,38	
Flur 1.4	26,80	2,25					60,30	
Klassenraum 09	11,75	6,20	72,85					
Betreuung 03	11,75	6,20	72,85					
Pumi	3,03	3,05			9,24			
LuK-Raum	3,03	3,25				9,85		
Differenzierung 02	11,75	6,20	72,85					
Differenzierung 02	11,75	6,20	72,85					
WC-Schülerinnen	2,55	2,50			6,38			
	2,55	3,60			6,15			
Nebenraum Mehrzweck 02	2,75	6,20	8,95					
Mehrzweckraum 02	11,75	6,20	72,85					
Summe OG (Modulgebäude 1)				616,90	21,77	9,85	128,48	776,99
Summe (Modulgebäude 1)				1.235,35	57,09	22,35	290,44	1.605,23

Modulgebäude 2				HNF	NNF	TF	VF	Summe
EG	l	b	m2	m2	m2	m2	m2	m2

Forum	10,03	15,15	151,95					
	6,20	1,73	10,73					
Terrasse	15,20	4,50		68,40				
Behinderten WC	2,95	2,55		7,52				
Putzmittelraum	2,55	1,25		3,19				
Sozialraum	6,20	2,75	17,05					
Büro OGTS	6,20	2,75	17,05					
Arztzimmer	6,20	2,75	17,05					
Sprechzimmer	6,20	2,75	17,05					
Windfang	6,20	3,25					20,15	
Hausmeister	4,58	2,75	12,58					
BMZ	1,50	2,75				4,13		
Hausanschluss-Raum	6,20	2,75				17,05		
Lehrmittelraum	8,75	6,20	54,25					
	-2,63	2,63	-6,89					
Sprachalarmierungsanlage	2,50	2,50				6,25		
Lehrerzimmer	7,10	15,15	107,57					
	6,20	1,65	10,23					
Flur 1	8,70	1,60					13,92	
	3,62	2,25					8,15	
	3,38	1,63					5,48	
Flur 2	8,36	2,25					18,81	
Treppenhaus	9,50	2,25					21,38	
	6,47	3,25					21,03	
Flur 3	13,58	2,25					30,56	
	6,20	1,52					9,42	
	3,65	1,00					3,65	
Sprechzimmer	6,20	2,75	17,05					
Stellvertreter	6,2	2,75	17,05					
Sekretariat	5,03	6,20	31,16					
	2,48	0,73	1,79					
Schulleiter	6,20	2,75	17,05					
	3,60	0,85	3,06					
Lehrerstation	8,75	2,75	24,06					
Kopierer	6,2	2,75		17,05				
Lehrer-WC	3,4	1,45		4,93				
Leherin-WC	2,70	2,55		6,89				
Summe EG (Modulgebäude 2)			519,84	107,98	27,43	152,54	807,78	
Modulgebäude 2			HNF	NNF	TF	VF	Summe	
OG	l	b	m2	m2	m2	m2	m2	
WC-Schüler	3,60	2,55		9,18				
	2,50	2,55		6,38				
Betreuung 04	11,75	6,20	72,85					
Klassenraum 10	11,75	6,20	72,85					
Putzmittelraum	3,25	3,03			9,85			
LuK-Raum	3,25	3,03			9,85			
Betreuung 04	11,75	6,20	72,85					
Klassenraum 11	11,75	6,20	72,85					
Flur 2.3	23,80	2,25				53,55		
Treppenhaus	9,50	2,50				23,75		
Flur 2.4	20,80	2,25				46,80		
WC-Schülerinnen	3,60	2,55		9,18				
	2,50	2,55		6,38				
Differenzierung 04	5,75	6,20	35,65					
Differenzierung 04	5,75	3,05		17,54				
Klassenraum 12	11,75	6,20	72,85					
Klassenraum 13	11,75	6,20	72,85					
Klassenraum 14	11,75	6,20	72,85					
Summe OG (Modulgebäude 2)			545,60	48,65	19,70	124,10	738,04	
Summe (Modulgebäude 2)			1.065,44	156,62	47,12	276,64	1.545,82	
Gesamtsumme (Modulgebäude 1 + 2)			2.300,79	213,71	69,47	567,09	3.151,05	